RESOLUTION NO. R-16-01

A RESOLUTION AUTHORIZING ACCEPTANCE OF WORK UNDER CONTRACT WITH VANCE BROTHERS, INCORPORATED, FOR THE 2015 INTERMEDIATE MAINTENANCE PROGRAM; AND AUTHORIZING FINAL PAYMENT IN THE AMOUNT OF \$9,840.00.

WHEREAS, work under the contract with Vance Brothers, Incorporated, for the 2015 Intermediate Maintenance Program, Project TP1603, has been completed to the satisfaction of the Director of Public Works and the City Engineer; and

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF GLADSTONE, MISSOURI, AS FOLLOWS:

THAT, the City Manager of the City of Gladstone, Missouri is hereby authorized to accept work under the contract and make final payment as follows:

· •	
Total Amount Due Final Pay:	\$ 9,840.00
Amount Paid to Date:	 186,959.99
Revised Contract Amount:	\$ 196,799.99
Change Orders:	 48,564.38
Original Contract Amount:	\$ 148,235.61

FURTHER, funds for such purpose are authorized from the Transportation Sales Tax fund.

INTRODUCED, READ, PASSED AND ADOPTED BY THE COUNCIL OF THE CITY OF GLADSTONE, MISSOURI, THIS 11th DAY OF JANUARY 2016.

Mayor Bill Garnos

ATTEST:

Ruth E. Bocchino, City Clerk

MEMORANDUM

TO:

Kirk L. Davis; City Manager

THROUGH: Tim Nebergall; City Engineer; Director of Public Works

FROM:

Glen Whitten; Construction Contracts Administrator

DATE:

December 15, 2015

RE:

Final Pay, Projects TP1603; 2015 Intermediate Maintenance Program

Work has been completed on the referenced project and the contractor, Vance Brothers, Inc. has made application for final pay. Staff has conducted a final inspection and determined the work to be completed in a satisfactory manner, in accordance with the specifications.

A financial breakdown is as follows:

Total Amount Due Final Pay:	-	7,040.00
Total Amount Due Finel Days	•	9,840.00
Amount Paid to Date:	54	186,959.99
Revised Contract Amount:	\$	196,799.99
Change Orders:		48,564.38
Original Contract Amount:	\$	148,235.61

The change orders for this project resulted from the adjustment of contract quantities to reflect the quantities actually installed per field measurement. Some of the additional quantities relate to work done within the boundaries of the Village of Oakview. Those costs were fully reimbursed by the Village of Oakview.

Based on all available information, the receipt of required lien waivers and the acceptance of the performed work by our staff, I am recommending that this request for final pay be placed on the next regularly scheduled City Council agenda for approval. Funds for this project are provided for from the TST.

If you have any questions or require additional information please contact me at your convenience.

CC: Scott Wingerson; Assistant City Manager