

RESOLUTION NO. R-17-28

A RESOLUTION AUTHORIZING CHANGE ORDER NO. 6 IN THE AMOUNT OF \$51,700.00 TO THE CONTRACT WITH LAN-TEL COMMUNICATIONS SERVICES, INCORPORATED, FOR THE 2016 CURB, GUTTER AND SIDEWALK PROJECT TP1604.

WHEREAS, additional work under the 2016 Curb, Gutter and Sidewalk Project has been determined necessary and is recommended by the Director of Public Works and City Engineer.


NOW THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF GLADSTONE, MISSOURI, AS FOLLOWS:

THAT, the City Manager of the City of Gladstone, Missouri, is hereby authorized to execute Change Order No. 6 to the 2016 Curb, Gutter and Sidewalk Project TP1604 with Lan-Tel Communication Services, Incorporated, as follows:

Original Contract Amount:	\$ 214,722.00
Change Orders 1 thru 5	<u>201,861.00</u>
Total approved to date:	416,583.00
Change Order 6	<u>51,700.00</u>
Revised Contract Amount:	<u><u>\$ 468,283.00</u></u>


FURTHER, THAT funds for such purpose are authorized from the Transportation Sales Tax Fund.

INTRODUCED, READ, PASSED AND ADOPTED BY THE COUNCIL OF THE CITY OF GLADSTONE, MISSOURI, THIS 24th DAY OF JULY 2017.



R. D. Mallams, Mayor

ATTEST:



Ruth E. Bocchino, City Clerk



Department of Finance
Memorandum

DATE: July 18, 2017
TO: Scott Wingerson, City Manager
THROUGH: Timothy A. Nebergall, PE; Director of Public Works
FROM: Glen Whitten, Construction Contracts Administrator *W*
RE: Project TP1604
2016 Curb, Gutter and Sidewalk Program – Change Order 6

The 2016 Curb, Gutter and Sidewalk Program was awarded to Lan-Tel Communications Services, Inc. by Resolution R-16-31. Change Order 1 was approved by Resolution R-16-45 and modified the scope of work to include sidewalks and pedestrian improvements in the downtown area and construction of a new sidewalk on NE 76th Street. Change Order 4, approved by Resolution R-17-06 added curb, gutter and sidewalk improvements in preparation for street resurfacing funded by the Gladstone Special Road District, and the installation of audible pedestrian signals at the intersection of N. Oak and NE 64th Street. Change Orders 2, 3 and 5 adjusted the contract amount to match field measured quantities.

Change Order 6 adds additional concrete work to the 2017 street maintenance program including approximately 500 linear feet of new sidewalk on NE 59th Terrace between NE 59th Street and NE Brooktree Lane (to connect the Rock Creek Greenway to sidewalk improvements made by Curry Investment Company), and the installation of approximately 300 linear feet of new curb on NE Walnut at NE 72nd Street.

Staff is recommending that Change Order 6 be added to the existing contract with Lan-Tel Communications Services, Inc. at a cost of \$51,700.00. Funds are provided from the Transportation Sales Tax Fund.

A financial breakdown of the Contract is:

Original Contract Amount:	\$ 214,722.00
Change Orders 1 thru 5	<u>201,861.00</u>
Total approved to date:	416,583.00
Change Order 6	<u>51,700.00</u>
Revised Contract Amount:	<u>\$ 468,283.00</u>

If you have any questions or require additional information please contact me at your convenience.